BILL NO. S-81-11- 15

SPECIAL ORDINANCE NO. S-250-81

AN ORDINANCE approving Change Order No. 1 for 351-80, Westwood Addition, Federal Grant No. C-180599-09 in connection with the Board of Public Works

BE IT ORDAINED BY THE COMMON COUNCIL OF THE CITY OF FORT WAYNE, INDIANA:

SECTION 1: That Change Order No. 1 for 351-80, Westwood Addition, Federal Grant No. C-180599-09, to Winzeler Excavating Co., Inc. in connection with the Board of Public Works, for:

> due to extensive utility relocation that was not anticipated at the time of bid, it became necessary to shift the construction into the pavement area on Covington Road,

in the amount of $49,859.15, as set out in the specifications, which are on file in the Office of the Board of Public Works and are by reference incorporated herein and made a part hereof, be and the same is in all things ratified, confirmed, and approved.

SECTION 2: That this Ordinance shall be in full force and effect from and after its passage, approval by the Mayor.

COUNCILMAN

APPROVED AS TO FORM AND LEGALITY THIS 4th DAY OF September 1981.

BRUCE O. BOXBERGER, CITY ATTORNEY

Read the first time in full and on motion by Burns, seconded by _____, and duly adopted, read the second time by title and referred to the Committee City Utilities (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Chambers, City-County Building, Fort Wayne, Indiana, on _____, the _____ day of _____, 19____, at _____ o'clock ___ M.,E.S.T.

DATE: 11-10-81

Charles W. Westerman
CHARLES W. WESTERMAN
CITY CLERK

Read the third time in full and on motion by Burns, seconded by Talarico, and duly adopted, placed on its passage. PASSED (~~LOST~~) by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT	TO-WIT:
TOTAL VOTES	6	1		2	
BURNS	✓				
EISBART				✓	
GiaQUINTA	✓				
NUCKOLS		✓			
SCHMIDT, D.	✓			✓	
SCHMIDT, V.	✓				
SCHOMBURG	✓				
STIER	✓				
TALARICO	✓				

DATE: 11-24-81

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ZONING MAP) (GENERAL) (ANNEXATION) (SPECIAL) (APPROPRIATION) ORDINANCE (RESOLUTION) No. S-250-81

on the 24th day of November, 1981.

ATTEST:

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

(SEAL)

John Nuckols
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 25th day of November, 1981, at the hour of 11:30 o'clock A M.,E.S.T.

Charles W. Westerman
CHARLES W. WESTERMAN - CITY CLERK

Approved and signed by me this 30th day of Nov. 1981, at the hour of 11 o'clock A M.,E.S.T.

Winfield C. Moses, Jr.
WINFIELD C. MOSES, JR.
MAYOR

BILL NO. S-81-11-15

REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON City Utilities TO WHOM WAS REFERRED AN ORDINANCE approving Change Order No. 1 for 351-80, Westwood Addition, Federal Grant No. C-180599-09 in connection with the Board of Public Works

HAVE HAD SAID ORDINANCE UNDER CONSIDERATION AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID ORDINANCE DO PASS.

PAUL M. BURNS, CHAIRMAN

VIVIAN G. SCHMIDT, VICE CHAIRMAN

BEN A. EISBART

SAMUEL J. TALARICO

ROY J. SCHOMBURG

11-24-81

CONCURRED IN

DATE _____ CHARLES W. WESTERMAN, CITY C[illegible]

71-105-17a Law
10/28/81

CHANGE ORDER

Change Order No. 1
Project No. C-180599-09
Name of Project: "WESTWOOD ADDITION"

Resolution No. 351-80
Board Order No. 55-80
Date: 10/16/81

To: WINZELER EXCAVATING CO., INC.
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change Description	Unit Price	Change in Contract Price Decrease	Increase
		"SEE ATTACHED"			
		Total Decrease		110,836.50	//////////////
		Total Increase		//////////////	160,695.65
		Net (~~Decrease~~)(Increase)	Contract Price	//////////////	49,859.15

The sum of $ 49,859.15 is hereby (added to)(~~deducted from~~) the total contract price and the final contract price shall be adjusted as follows:

Original Contract Price	$ 476,890.30
Current Contract Price Adjusted by Previous Change Order	$ 476,890.30
New Contract Price including this Change Order	$ 526,749.45

The time provided for completion in the contract for this project is (unchanged)(~~increased~~) (~~decreased~~) by -0- calendar days due to this Change Order. The date for completion of all work shall be N/A. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: [signature] Chief Engineer Date 10/20/81

Accepted by: Robert L. Floyd, PE Contractor Date 10/16/81

Approved by: [signature] City Engineer Date 10/23/81

Approved by: [signature] Owner Date 10-28-81

[signature]

[signature]

Attested by: [signature] Clerk Date 10-28-81

ATTACHMENT TO CHANGE ORDER

Item No.	Description of Change			Change in Contract Price	
	Quantity	Description	Unit Price	Decrease	Increase
1	950± LF	15" RCP CL V	36.30	34,485.00	
2	1,805± LF	12" RCP CL V	42.30	76,351.50	
11	3,800± CY	Special Backfill	5.35		20,330.00
14	1,521± SY	6" Deep Strength Asphalt (Streets)	11.55		17,567.55
15	800± SY	2" Asphalt Overlay	3.30		2,640.00
25	758± LF	15" RCP CL V	49.70		37,672.60
26	1,658± LF	12" RCP CL V	49.75		82,485.50
			Total Decrease	110,836.50	//////////////
			Total Increase	//////////	160,695.65
Net (~~Decrease~~) (Increase)			Contract Price		49,859.15

Change Order No. 1

Resolution No. 315-80

Board Order No. 55-80

REQUEST AND JUSTIFICATION FOR CHANGE

1. Necessity for change:

SEE ATTACHED

2. Will proposed change alter size of the project? Yes_____ No X

If yes, explain

3. Affect on operation and maintenance cost of this project:

N/A

Gregory A. Merrill

Project Engineer

JUSTIFICATION FOR CHANGE ORDER #1
JUNK DITCH STUDY AREA
EPA C-180599-09 - B.O. 55-80

WINZELER EXCAVATING, INC., Contractor

Necessity for the Change: The initial design of this sewer was on the south side of Covington Road approximately ten (10') foot off the edge of pavement and directly beneath the power line in the same location. At that time, it was believed that a relocation of this power line would be no major task, but once contact was made by the utility at the time of construction, it was discovered that this power system was a major feeder line for a very large part of Wayne Township and the adjoining areas. The power company at that point, estimated a 100-to-90 day period for their engineering branch to design the relocation and approximately five-to-six months for the relocation to be scheduled and completed; this, also being complicated by approximately 750 LF of 4" sanitary force main located approximately four (4') from our location, which was not known to be there at the time of design. This force main is owned and maintained by a local sewer utility.

With this information, we gan looking at other possible alternatives. On Covington Road and due to the depths of cut (28'to 30'), we naturally looked at the north side of the road. This alternate location was quickly eliminated due to gas mains, water mains and telephone overhead lines allocated on the north side of Covington Road. The only location remaining was in the paved road area. In analyzing this location, it became apparent that the main items affecting the new location would be additional quantities of special backfill (item No. 11) and pavement replacement (item No's 14 & 15) and an amount to cover trucking to remove the excavating spoil material. In reviewing the contractor's bid this trucking item became the only items which we would need to negotiate since the other items would just be additional quantities, which we have competitive prices.

Due to the amount of the change order, the attached 5700-41 form has been completed by the prime contractor, breaking down his cost of 12" and 15" RPC Pipe reflecting the increase to cover trucking expenses.

5489

S-81-11-15

TITLE OF ORDINANCE Change Order #1, 351-80, Westwood Addition, Federal Grant #C-180599-09

DEPARTMENT REQUESTING ORDINANCE BOARD OF PUBLIC WORKS

SYNOPSIS OF ORDINANCE Change Order #1, 351-80, Westwood Addition, Federal Grant #C-180599-09 Winzeler Excavating Co., Inc. - Contractor. Due to extensive utility relocation that was not anticipated at the time of bid it became necessary to shift the construction into the pavement area on Covington Road. These items will cover this shift in location.

EFFECT OF PASSAGE Continuation of the Westwood Addition, 351-80, Federal Grant C-180599-09.

EFFECT OF NON-PASSAGE Completion of the above mentioned project cannot be completed.

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) $49,859.15 to be paid for as follows: 75% EPA, 10% State, 15% City Utilities.

ASSIGNED TO COMMITTEE

sa